



Fiberoptiq LiquidCool Datacenter Project

SMART Goals & Scope

[Directions](#)

[Scenario, Project Proposal, and OKRs](#)

[Scenario](#)

[Project Proposal](#)

[OKRs](#)


[Fiberoptiq LLC — SMART Goals Framework](#)

[Project SMART Goals](#)

[Project Scope Definition](#)

[In Scope](#)

[Out of Scope](#)




SMART Goals Direction

(1) SMART goals for the project:

- Deploy a scalable decentralized Fiberoptiq LiquidCool Data Center network across qualified public and commercial facilities within a defined 24–36 month phased implementation schedule.
- Achieve measurable operational performance targets including reduced cooling energy consumption, increased compute density, thermal recovery utilization, and minimum uptime/security compliance benchmarks compared to traditional data center models.
- Establish sustainable recurring revenue through government contracts, commercial infrastructure partnerships, compute leasing, energy optimization services, and licensed deployment of the LiquidCool patent portfolio under a capital-efficient royalty-and-equity business model.

(2) SMART goals utilized to define project scope:

- Define the project scope to include only qualified commercial, government, and utility-connected facilities capable of supporting Fiberoptiq LiquidCool infrastructure deployment, targeted compute-density objectives, cybersecurity compliance requirements, and measurable energy-efficiency performance benchmarks within the approved project timeline and budget.
- Limit project expansion initiatives—including blockchain integration, AI compute scaling, thermal recovery applications, and smart-city or utility partnerships—to opportunities that directly support the approved SMART goals, operational deliverables, financial targets, and long-term sustainability objectives of the decentralized data center network.



(3) SMART goals ***In Scope*** elements:

- Deployment of Fiberoptiq LiquidCool submerged server infrastructure within approved commercial, government, and distributed edge-compute facilities.
- Integration of power, networking, cybersecurity, monitoring, and thermal recovery systems required for operational decentralized data center functionality.
- Licensing, engineering coordination, compliance validation, and operational readiness activities supporting scalable deployment of the LiquidCool patent portfolio technology.
- Development of strategic partnerships with government agencies, utilities, telecom providers, commercial real estate operators, and compute-service customers.
- Establishment of revenue-generating services including AI/HPC compute leasing, energy optimization, infrastructure hosting, and thermal-energy reuse applications.


(4) SMART goals ***Out of Scope*** elements:

- Construction of large traditional hyperscale greenfield data centers requiring massive standalone campuses and conventional HVAC cooling plants.
- Direct manufacturing ownership of all server hardware, semiconductor components, or utility-generation infrastructure outside licensed technology integration partnerships.
- Expansion into unrelated business ventures or speculative technologies that do not directly support the decentralized LiquidCool data center deployment strategy, operational objectives, or SMART goals.

Scenario, Project Proposal, and OKRs

Scenario

The Project Management Office (PMO) and Member Management of Fiberoptiq LLC ("Fiberoptiq"), pursuant to Rule 506(c) of Regulation D under the Securities Act of 1933, is advancing a decentralized LiquidCool Data Center infrastructure initiative designed to engage qualified accredited investors, strategic stakeholders, government entities, utilities, institutional property operators, telecom infrastructure providers, and commercial partners in the repurposing of energy-intensive facilities into distributed high-performance compute environments utilizing Fiberoptiq and LiquidCool Solutions technology. The initiative expands the Fiberoptiq business model into a scalable project charter framework focused on achieving SMART-goal-driven success criteria through energy-efficient compute deployment, infrastructure modernization, operational resiliency, distributed connectivity, and sustainable digital infrastructure



development aligned with defined project scope, stakeholder value creation, and long-term economic and societal impact.

Project Proposal

Introduction:


This initiative proposes merge, upgrade or convert qualified commercial and institutional buildings into a decentralized, LiquidCool-enabled data center network colocation access using Fiberoptiq LiquidCool Data Center technology that reduces energy consumption, lower operating costs, and increase secure, high-density compute capacity through distributed edge nodes integrated across government, utility, and commercial partner ecosystems. Fiberoptiq obtains agency and partner collaboration to identify pilot sites and deploy phased infrastructure that transforms existing real estate into scalable digital compute assets that improve national infrastructure resilience, enable energy-efficient computing, and support secure, revenue-generating services including AI, cloud, and advanced data workloads.

Background:

[Fiberoptiq LLC](#) is a technology infrastructure and asset management company focused on advancing decentralized high-performance compute environments through broadband connectivity, liquid cooling innovation, and distributed data center deployment. For more than five years, Fiberoptiq has operated at the intersection of telecommunications, cloud infrastructure, blockchain integration, and energy-efficient compute systems, supporting modernization objectives for both public and private sector facilities.

Fiberoptiq's operational strategy is centered on deploying scalable and security-focused digital infrastructure capable of supporting next-generation workloads including artificial intelligence, edge computing, distributed cloud services, and blockchain-enabled applications. The company's infrastructure model integrates governance, risk management, and performance engineering principles to deliver carrier-grade reliability, multi-cloud resiliency, and measurable operational efficiencies across decentralized compute environments.

A core differentiator of Fiberoptiq is its deployment and distribution model for advanced **Liquid Submerged Server Technology (LSST)**, designed to significantly reduce energy consumption, cooling costs, and physical infrastructure requirements associated with traditional air-cooled data centers. The LSST technology enables high-density compute operations with substantial reductions in power utilization, elimination of conventional HVAC dependency, and recovery of reusable waste heat for building integration applications.



Third-party validation testing has demonstrated substantial thermal efficiency and operational performance improvements in government and enterprise environments. Fiberoptiq is strategically positioned within the Los Angeles metropolitan market, where increasing compute demand, elevated energy consumption, and high kilowatt-hour costs create a strong need for practical, cost-effective, and sustainable data center solutions.

The company's decentralized LSST infrastructure approach is intended to support regional edge compute expansion while improving energy efficiency, reducing operational overhead, and strengthening network resiliency through distributed deployment architecture. Through collaboration with technology manufacturers, infrastructure partners, and multi-sector stakeholders, Fiberoptiq continues to align technical innovation with commercialization objectives to support the next generation of high-performance digital infrastructure.


Needs Assessment:

Fiberoptiq presents what is believed to be solid OKRs with the understanding not to make the same mistake of early-stage infrastructure companies. Companies that try to create "perfect" revenue OKRs. What is offered here is projected as a **standard** and not an "option" which means there must be complete validation. The current stage is not about maximizing revenue yet — it is about proving technical viability, operational readiness, strategic alignment, and investment readiness.

For Fiberoptiq, these OKRs are based on 5 things:

1. Proof-of-Concept deployment
2. Energy efficiency validation
3. Infrastructure and partnership development
4. Commercial readiness
5. Capital formation and stakeholder confidence

This is the correct foundation where Fiberoptiq is now instead of the quantitative side that comes from measurable deployment, funding, engineering, operational, and partnership milestones — not just future revenue projections. It's the belief these OKRs are strong because they are measurable, investor-oriented, deployment-oriented to tie directly to infrastructure execution leaving room for future revenue and growth of OKRs once the Proof-of-Concept phase is validated.



Strategic Need:

Fiberoptiq's current operational assessment concludes that traditional air-cooled data center models are increasingly unsustainable in high-cost energy markets such as Los Angeles due to rising compute density, increased cooling demand, and expanding AI infrastructure requirements. The company's liquid immersion cooling deployment strategy provides a practical pathway toward reducing energy consumption, lowering infrastructure costs, and improving environmental sustainability while enabling next-generation compute capacity.

The proposed Proof-of-Concept initiative is intended to position Fiberoptiq for strategic partnerships, infrastructure financing, government contracting opportunities, and long-term commercialization within the rapidly expanding digital infrastructure sector.

OKRs

Objective 1:


Establish and validate Fiberoptiq's decentralized liquid-cooled data center Proof-of-Concept

Key Result 1.1 - Complete pilot infrastructure deployment readiness

- Finalize technical architecture and deployment specifications
- Identify and secure initial deployment site
- Complete infrastructure power and broadband assessments
- Develop phased deployment and commissioning schedule
- Establish vendor and engineering integration requirements

Key Result 1:2 - Validate operational energy-efficiency performance

- Measure projected cooling reduction benchmarks
- Validate thermal performance metrics of LSST systems
- Establish baseline Power Usage Effectiveness (PUE) targets
- Document projected HVAC reduction capabilities
- Produce operational performance reporting framework



Key Result 1:3 - Demonstrate decentralized compute capability

- Deploy modular compute environment prototype
- Integrate cloud and edge compute functionality
- Validate network uptime and system resiliency objectives
- Establish distributed infrastructure failover procedures
- Demonstrate scalable compute node expansion capability

Key Result 1:4 - Complete compliance and operational governance framework

- Develop operational risk management procedures
- Establish cybersecurity and infrastructure governance standards
- Implement asset monitoring and reporting procedures
- Develop operational continuity protocols
- Prepare infrastructure documentation for stakeholder review

Key Result 1:5 - Produce final Proof-of-Concept validation package


- Compile deployment performance metrics
- Deliver engineering and operational findings
- Develop commercialization readiness summary
- Prepare investor and partner presentation materials
- Complete POC executive assessment report

Objective 2:

Position Fiberoptiq as an energy-efficient infrastructure solution provider within the Los Angeles market

Key Result 2:1 - Develop regional infrastructure positioning strategy

- Identify target commercial and government market sectors
- Analyze regional power cost and energy demand trends
- Establish deployment opportunities within high-density compute markets
- Develop regional infrastructure expansion roadmap
- Produce market positioning documentation



Key Result 2:2 - Build strategic infrastructure partnerships

- Initiate discussions with telecommunications providers
- Establish relationships with cloud and compute partners
- Identify engineering and deployment contractors
- Develop utility and energy-efficiency partnership opportunities
- Secure letters of intent or strategic interest where applicable

Key Result 2:3 - Establish measurable sustainability benchmarks


- Define energy savings performance targets
- Develop carbon reduction reporting metrics
- Validate reusable waste-heat integration opportunities
- Establish operational efficiency measurement standards
- Produce sustainability impact reporting framework

Key Result 2:4 - Expand technical and stakeholder engagement

- Conduct stakeholder presentations and technical briefings
- Participate in infrastructure and technology networking initiatives
- Develop strategic communications materials
- Establish public-private collaboration opportunities
- Increase visibility with infrastructure and investment stakeholders

Key Result 2:5 - Create scalable deployment model

- Develop modular deployment standards
- Define replication strategy for decentralized expansion
- Establish operational scaling requirements
- Produce deployment cost analysis framework
- Create long-term infrastructure growth roadmap



Objective 3:

Secure Proof-of-Concept funding and investment readiness between \$250,000 and \$5,000,000

Key Result 3:1 - Complete investment and funding documentation

- Finalize executive summary and business overview
- Develop investor pitch deck and infrastructure presentation
- Prepare deployment budget and capital allocation models
- Complete funding use-of-proceeds documentation
- Assemble operational and technical validation materials

Key Result 3:2 - Establish financial readiness and reporting structure


- Develop phased funding allocation strategy
- Create financial controls and reporting procedures
- Prepare operational forecasting models
- Establish milestone-based funding framework
- Develop investment accountability metrics

Key Result 3:3 - Expand funding and investor outreach

- Identify infrastructure-focused investors and funding sources
- Initiate outreach to strategic investment groups
- Conduct funding presentations and stakeholder meetings
- Develop relationships with government and energy-efficiency programs
- Establish ongoing investor communications process

Key Result 3:4 - Strengthen commercialization readiness

- Develop licensing and distribution strategy
- Establish deployment partnership framework
- Create commercialization milestone schedule
- Develop customer acquisition strategy
- Define operational service delivery model



Key Result 3:5 - Achieve initial funding and strategic commitments

- Secure initial Proof-of-Concept capital commitments
- Obtain strategic partnership participation
- Establish phased deployment funding targets
- Achieve investor due diligence readiness
- Position Fiberoptiq for expansion-stage financing

Objective 4:

Develop a resilient carrier-grade infrastructure and operational model

Key Result 4:1 - Improve infrastructure reliability standards

- Establish uptime and resiliency benchmarks
- Develop redundancy and failover procedures
- Implement infrastructure monitoring systems
- Define service-level operational standards
- Validate operational continuity capabilities

Key Result 4:2 - Advance multi-cloud and distributed compute integration

- Integrate cloud interoperability standards
- Develop distributed workload deployment capabilities
- Establish edge-compute operational framework
- Validate network scalability objectives
- Improve compute resource allocation efficiency

Key Result 4:3 - Strengthen cybersecurity and governance posture

- Develop cybersecurity policy framework
- Establish data protection and access-control procedures
- Conduct operational risk assessments
- Define governance and compliance standards
- Prepare security readiness documentation

Key Result 4:4 - Optimize operational cost efficiency

- Reduce projected cooling and power expenditures
- Improve compute-density utilization
- Establish infrastructure maintenance efficiencies
- Develop energy recovery integration strategy
- Produce operational savings projections


Key Result 4:5 - Build operational scalability for commercialization

- Develop standardized deployment procedures
- Create operational support framework
- Establish infrastructure management protocols
- Define staffing and technical support requirements
- Prepare scalable operational growth plan

Fiberoptiq LLC — SMART Goals Framework

Fiberoptiq LiquidCool Datacenter Project Proposal

Key to Fiberoptiq SMART goals framework it's important to recognize these are not "aspirational startup goals." Here the project presents the conversion of project proposal and OKRs into measurable infrastructure execution targets tied directly to deployment, validation, funding, commercialization, and operational readiness. Specifically for this project SMART goals connect strategic intent to measurable deliverables and timelines.




SMART Goal 1

Complete Proof-of-Concept (POC) Deployment Validation

<u>SMART Criteria</u>	<u>Goal Definition</u>
Specific	Deploy and validate an operational pilot decentralized liquid-cooled compute environment utilizing LSST infrastructure in the Los Angeles market.
Measurable	Deploy 1 operational pilot system, achieve targeted uptime of 95%+, document thermal performance metrics, and validate projected cooling efficiency improvements of at least 40% compared to conventional air-cooled infrastructure.
Achievable	Fiberoptiq already possesses industry positioning, deployment planning, telecom infrastructure experience, and vendor alignment necessary for phased implementation.
Relevant	Directly supports commercialization, investor validation, and future expansion into AI, blockchain, edge compute, and distributed cloud infrastructure markets.
Time-Bound	Complete within Phase I deployment timeline of 9–12 months following funding approval.

SMART Deliverables

- Secure pilot deployment site
- Install and integrate LSST rack infrastructure
- Validate operational uptime and cooling metrics
- Produce engineering and energy-efficiency performance reports
- Complete investor-ready Proof-of-Concept validation package




SMART Goal 2

Reduce Data Center Energy and Cooling Costs Through LSST Deployment

<u>SMART Criteria</u>	<u>Goal Definition</u>
Specific	Demonstrate measurable reductions in power consumption and cooling costs using liquid immersion cooling technology.
Measurable	Achieve targeted reductions of 40–60% in cooling-related operational expenditures and improve projected PUE benchmarks to below 1.20.
Achievable	Independent laboratory and engineering evaluations already support the feasibility of immersion cooling efficiency gains.
Relevant	Addresses high energy consumption and high kilowatt-hour cost conditions in the Southern California market.
Time-Bound	Establish measurable benchmark data within 6 months of pilot system activation.

SMART Deliverables

- Establish baseline power and cooling benchmarks
- Measure operational thermal performance
- Document HVAC reduction metrics
- Validate reusable waste-heat recovery opportunities
- Publish energy-efficiency analysis for stakeholders and funding partners




SMART Goal 3

Secure Proof-of-Concept Funding and Strategic Capital Participation

<u>SMART Criteria</u>	<u>Goal Definition</u>
Specific	Obtain staged Proof-of-Concept funding to support engineering, deployment, operational validation, and commercialization readiness.
Measurable	Secure between \$250,000 and \$5,000,000 through strategic investors, infrastructure partners, grants, or private placement participation.
Achievable	Fiberoptiq possesses a defined infrastructure thesis, operational roadmap, and emerging market opportunity aligned with AI and decentralized compute growth trends.
Relevant	Funding is required to transition from infrastructure concept and engineering readiness into live operational deployment.
Time-Bound	Achieve initial funding commitments within 12 months of investor outreach initiation.

SMART Deliverables

- Finalize investor pitch deck and executive summary
- Complete use-of-proceeds and deployment budget models
- Conduct minimum of 15 investor or stakeholder presentations
- Establish milestone-based funding framework
- Secure at least one strategic infrastructure or technology partner commitment




SMART Goal 4

Establish Fiberoptiq as a Regional Decentralized Infrastructure Provider

<u>SMART Criteria</u>	<u>Goal Definition</u>
Specific	Position Fiberoptiq within the Los Angeles market as a next-generation decentralized high-efficiency compute infrastructure provider.
Measurable	Establish 3–5 strategic partnerships across telecom, cloud, energy, or infrastructure sectors and complete at least 2 deployment feasibility engagements with commercial or government stakeholders.
Achievable	Fiberoptiq’s operational model aligns with growing demand for AI compute, edge infrastructure, and sustainable data center solutions.
Relevant	Market positioning is essential for commercialization, licensing, and long-term infrastructure scaling.
Time-Bound	Complete partnership and regional positioning milestones within 18 months.

SMART Deliverables

- Execute strategic partnership outreach plan
- Conduct infrastructure feasibility meetings
- Develop regional deployment roadmap
- Create commercialization and licensing framework
- Produce stakeholder engagement and market-positioning materials




SMART Goal 5

Build an Operationally Resilient Carrier-Grade Infrastructure Framework

SMART Criteria	Goal Definition
Specific	Develop a scalable governance, cybersecurity, operational, and infrastructure management framework supporting carrier-grade reliability.
Measurable	Implement infrastructure monitoring, governance, and operational continuity procedures capable of supporting 95%+ uptime objectives and multi-cloud resiliency standards.
Achievable	Existing project management, telecom infrastructure, and distributed compute experience support implementation readiness.
Relevant	Operational resiliency is essential for government, enterprise, and institutional infrastructure adoption.
Time-Bound	Complete governance and operational readiness framework within 6–9 months following initial deployment funding.

SMART Deliverables

- Establish cybersecurity and governance standards
- Implement monitoring and operational reporting systems
- Develop failover and redundancy procedures
- Complete operational continuity protocols
- Prepare compliance and infrastructure documentation for investor and stakeholder review



Project Scope Definition

Fiberoptiq Decentralized LiquidCool Data Center Infrastructure Initiative

The documentation and supporting materials in-hand help align the established SMART goals with the Project Scope, providing a structured basis to clearly define project objectives, deliverables, boundaries, and execution priorities.

Project Scope Statement


The project scope includes the planning, qualification, phased deployment, integration, and operationalization of decentralized LiquidCool-enabled compute infrastructure utilizing Fiberoptiq and LiquidCool Solutions technologies within approved commercial, government, institutional, utility-connected, telecom, and energy-intensive facilities capable of supporting distributed high-performance computing operations. The project is intended to establish an energy-efficient distributed data network that reduces cooling-related power consumption, improves compute density, enhances operational resiliency, and creates scalable digital infrastructure assets through strategic partnerships, licensing, and phased deployment models aligned with approved SMART goals and project timelines.

Final PM Deliverable Definition

As defined in this Project Charter, the final deliverable is not simply a data center project, but a scalable model for decentralized, energy-efficient digital infrastructure deployment.

"Deploy and commission a modular, high-density LiquidCool Data Center platform integrating immersion-cooled compute infrastructure, hyperconnectivity network services, blockchain integration, waste heat recovery, cybersecurity compliance, and monetizable digital energy assets."

To put in a blunt read: **Fiberoptiq is really an infrastructure platform project, combining data center deployment + energy engineering + telecom + ESG + digital asset economics** and if positioned correctly, this project is much larger than "cooling servers." Rather a scalable standard.



Scope Identification Using SMART Goals

SMART Goal Alignment to Scope

SMART Goal 1

Deploy a scalable decentralized Fiberoptiq LiquidCool Data Center network across qualified public and commercial facilities within a defined 24–36 month phased implementation schedule.

Scope Elements Identified


- Site qualification and infrastructure assessment
- Commercial and government facility conversion planning
- Distributed compute node deployment
- Network integration and orchestration
- Phased implementation scheduling
- Pilot-site rollout and regional expansion

Deliverables

- Qualified deployment site portfolio
- Pilot compute-node deployments
- Distributed network architecture
- Operational deployment roadmap

Timeline Boundary

- 24–36 month phased deployment lifecycle



SMART Goal 2

Achieve measurable operational performance targets including reduced cooling energy consumption, increased compute density, thermal recovery utilization, and minimum uptime/security compliance benchmarks compared to traditional data center models.

Scope Elements Identified


- Installation of LiquidCool submerged server systems
- Energy-efficiency optimization
- Thermal recovery system integration
- Cybersecurity and operational compliance implementation
- Monitoring and telemetry systems
- Performance benchmarking and validation

Deliverables

- Operational LiquidCool compute systems
- Thermal recovery infrastructure
- Compliance and cybersecurity framework
- Energy and performance reporting metrics

Timeline Boundary

- Performance validation during pilot and operational phases



SMART Goal 3

Establish sustainable recurring revenue through government contracts, commercial infrastructure partnerships, compute leasing, energy optimization services, and licensed deployment of the LiquidCool patent portfolio under a capital-efficient royalty-and-equity business model.

Scope Elements Identified


- Stakeholder and partner engagement
- Licensing and deployment agreements
- Government and enterprise contract pursuit
- Infrastructure monetization strategy
- Compute-service operational model
- Strategic utility and telecom integration partnerships

Deliverables

- Partnership agreements
- Licensing frameworks
- Revenue-service deployment model
- Commercial/government engagement pipeline

Timeline Boundary

- Continuous during deployment and expansion phases




In Scope

1. Deployment of Fiberoptiq LiquidCool submerged server infrastructure within approved commercial, government, and distributed edge-compute facilities.
2. Integration of power, networking, cybersecurity, monitoring, and thermal recovery systems required for operational decentralized data center functionality.
3. Licensing, engineering coordination, compliance validation, and operational readiness activities supporting scalable deployment of the LiquidCool patent portfolio technology.
4. Development of strategic partnerships with government agencies, utilities, telecom providers, commercial real estate operators, and compute-service customers.
5. Establishment of revenue-generating services including AI/HPC compute leasing, energy optimization, infrastructure hosting, and thermal-energy reuse applications.

Out of Scope

1. Construction of large traditional hyperscale greenfield data centers requiring massive standalone campuses and conventional HVAC cooling plants.
2. Direct manufacturing ownership of all server hardware, semiconductor components, or utility-generation infrastructure outside licensed technology integration partnerships.
3. Expansion into unrelated business ventures or speculative technologies that do not directly support the decentralized LiquidCool data center deployment strategy, operational objectives, or SMART goals.



Project Boundaries

Operational Boundary

The project is limited to facilities capable of supporting required structural, electrical, connectivity, cooling, and compliance requirements necessary for decentralized high-performance compute deployment.

Financial Boundary

Project execution is dependent upon phased capital availability, stakeholder participation, licensing agreements, and approved deployment economics under the Regulation D strategic funding framework.

Technical Boundary

The scope includes integration and deployment of LiquidCool-enabled compute infrastructure and supporting systems, but excludes unrelated technology development outside approved infrastructure objectives.

Geographic Boundary

Initial deployments focus on strategically selected commercial, institutional, government, utility, telecom, and edge-network locations with scalability for regional and national expansion.

Scope Conclusion

The Fiberoptiq decentralized LiquidCool Data Center initiative is scoped as a phased infrastructure modernization and distributed compute deployment program focused on repurposing existing facilities into energy-efficient, secure, and scalable digital infrastructure assets aligned with measurable SMART-goal-driven operational, financial, and societal outcomes.

